

**20% Component of the IRA Utilization  
For the 2nd QUARTER, CY 2017  
City of Taguig**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Economic Development								
Various Brgy. Development Projects								
- Construction/Improvement of Daycare Centers	Various Barangays	30,598,000.00	05-08-17	03-04-18	20%	30,570,000.00		
- Construction of Multi-Purpose Bldgs. (Taguig Center for Elderly)	North Signal	78,034,209.81	05-08-17	07-02-18	10%	78,011,490.76		
- (Pasalubong Center)	Pinagsama	46,000,000.00	05-08-17	04-03-18	10%	45,989,522.45		
- Construction of TCU Rooftop Garden	Central Signal	16,500,000.00	05-08-17	11-04-17	40%	16,489,851.55		
- Construction of Site Development Plan at Urban Demo Farm	Lower Bicutan	25,000,000.00	05-08-17	01-03-18	20%	24,989,013.96		
- Construction of Multi-Purpose Covered Courts	Langkokak - Calzada	7,160,160.94	05-08-17	10-05-17	25%	7,142,769.13		
	Villa Kiko - Palongon	7,457,741.12	05-08-17	10-09-17	35%	7,430,675.24		
	Sagingan - Upper Bicutan	3,616,442.93	05-08-17	10-05-17	10%	3,606,561.93		
	Mc. Arthur St. - South Signal	3,680,166.14	05-08-17	10-05-17	10%	3,665,350.49		
	Sto Niño - South Signal	5,637,813.53	05-08-17	10-05-17	70%	5,623,727.92		
	Libis St. - Central Signal	1,640,618.93	05-08-17	10-05-17	70%	1,633,055.40		
	Brgy. Hall - South Signal	3,620,835.32	05-08-17	10-05-17	20%	3,611,776.50		
	E. P. Housing - Phase 2	7,908,280.92	05-08-17	10-05-17	10%	7,896,679.08		
	BPTHAI - Calzada	3,353,891.64	05-08-17	10-05-17	40%	3,342,725.50		
	Severina - Bagumbayan	3,616,429.50	05-08-17	10-05-17	10%	3,605,828.53		
Construction of Slaughterhouse		20,104,937.00					*	
Total		263,929,527.78				243,609,028.44		
* - no cost incurred								





