

20% Component of the IRA Utilization
For the 4th Quarter, CY 2017
City of Taguig

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incurred to Date	
Economic Development							
Various Brgy. Development Projects							
- Construction/Improvement of Daycare Centers	Various Barangays	30,598,000.00	05-08-17	03-04-18	88.82%		
- Construction of Multi-Purpose Bldgs.							
- Taguig Center for Elderly	North Signal	78,034,209.81	05-08-17	07-02-18	33%		
- Pasalubong Center	Pinagsama	46,000,000.00	05-08-17	04-03-18	15%		
- Construction of TCU Rooftop Garden	Central Signal	16,500,000.00	05-08-17	11-04-17	100%	16,489,851.55	
- Construction of Site Development Plan at Urban Demo Farm	Lower Bicutan	25,000,000.00	05-08-17	01-03-18	100%	24,989,013.96	
- Construction of Multi-Purpose Covered Courts							
	Langkokak - Calzada	7,160,160.94	05-08-17	10-05-17	100%	7,142,769.13	
	Villa Kiko - Palongon	7,457,741.12	05-08-17	10-09-17	100%	7,430,675.24	
	Sagingan - Upper Bicutan	3,616,442.93	05-08-17	10-05-17	100%	3,606,561.93	
	Mc. Arthur St. - South Signal	3,680,166.14	05-08-17	10-05-17	100%	3,665,350.49	
	Sto Niño - South Signal	5,637,813.53	05-08-17	10-05-17	100%	5,623,727.92	
	Libis St. - Central Signal	1,640,618.93	05-08-17	10-05-17	100%	1,633,055.46	
	Brgy. Hall - North Signal	3,620,835.32	05-08-17	10-05-17	100%	3,611,776.50	
	E. P. Housing - Phase 2	7,908,280.92	05-08-17	10-05-17	100%	7,896,679.08	
	BPTHAI - Calzada	3,353,891.64	05-08-17	10-05-17	100%	3,342,725.50	
	Severina - Bagumbayan	3,616,429.50	05-08-17	10-05-17	100%	3,605,828.53	
Construction of Slaughterhouse		* 20,104,937.00					
Total		263,929,527.78				89,038,015.29	
* - no cost incurred							

Remarks

ntained